



***Town of Kittery, Maine***  
***Department of Public Works***  
***200 Rogers Road, Kittery, ME 03904***  
***Telephone: (207) 439-0333 Fax: (207) 439-6118***

***Overview of Shore and Harbor Projects – September 2013***

---

**IMPORTANT UPDATE:** Norman Albert, former Operations Foreman, has been assigned the Interim Commissioner of Public Works and contact for these projects until further notice. Peter Walsh, PW Port Coordinator, is still on board and will continue to be a resource on these projects as well.

**HARBOR: MDOT Pepperrell Cove BIG Improvement (WIN 018144.00) – Engineering /Construction**

- ✚ Project Funding: \$332,766, 73% Fed/State and 27% Local funds
- ✚ Status: All Permits approved, waiting for acceptance of low bid; Considering separating out utility/road work and pier work
- ✚ Schedule: September 18<sup>th</sup>, 6pm, Second Town Council workshop

**SHORE HARBOR: MCP Shore and Harbor Master Plan (20121228 0.02448) - Planning Only**

- ✚ Project Funding: \$20,000, 75% State and 25% Local funds
- ✚ Status: 4<sup>th</sup> Advisory Committee meeting Sept 26<sup>th</sup> ; existing conditions completed; preliminary priority ideas being reviewed; mapping and draft report underway
- ✚ Schedule:
  - 1<sup>st</sup> Public forum June 5<sup>th</sup>, 2013
  - 2<sup>nd</sup> Public forum October 2013
  - 3<sup>rd</sup> Public forum November 2013
  - Present to Planning Board/Town Council November 2013
  - Draft Plan complete by December 31, 2013

**SHORE: Design/Build the pier at Ft Foster**

- ✚ Proposed Project Funding: Engineer's Estimate is \$404,700, MEMA insurance partial (\$40,000 received), Reimbursement figures from FEMA are anticipated by October 2014; CIP funds will need to be used to build the project and will be reimbursed from FEMA after completion
- ✚ Status: Design complete, KPA and DEP permits complete; Project was bid and all bids were dropped due to the lack of funding available at the time/uncertainty of FEMA reimbursement; Bid package will need minor updates to include a note on historical preservation of the steel bollards, updated estimate, and the addition of two viewing telescopes. Wright-Pierce Engineers have all the files to be updated; May need to update permits.
- ✚ Schedule: Rebid March/April 2014, Construction to begin as soon as FY15 CIP is approved by Town Council and must be substantially complete by Sept 2014

**HARBOR: MDEP Pepperrell Cove Pumpout – Engineering /Construction**

- ✚ Proposed Project Funding: \$30,000, 90% State and 10% Local funds (in-kind installation for match)
- ✚ Status: Application, design concept and permit assessment review complete;
- ✚ Construction: On hold until schedule is set for Pier project